


Engineering & Capital Improvements Department, City of St. Petersburg, Florida

Item No.	Description	Quantity		Concrete Modular Systems Tarpon Springs, Fl Terms: Not Specified Delivery: Per Contract	Leesburg Concrete Company Leesburg, Fl Terms: Not Specified Delivery: Per Contract
Totals-->				1 \$ 33,572.44	2 \$ 42,880.00
				1 @ unit \$ total \$	2 @ unit \$ total \$
<b>CONTRACT ITEMS</b>					
1	Mobilization, bonds, insurance, incidentals, and all other work not specifically referenced below.	1	LS	\$ -	\$ - \$ 29,945.00
2	All labor, materials, and equipment needed to fabricate, furnish, deliver, and install approximately 12' by 20' prefabricated concrete modular storage building with a roll-up door and separate pedestrian door.	1	LS	\$ - \$ 29,572.44	\$ - \$ 8,935.00
3	Allowance for Permit	1	LS	\$ 1,500.00 \$ 1,500.00	\$ 1,500.00 \$ 1,500.00
4	Allowance for Unforeseen Conditions	1	LS	\$ 2,500.00 \$ 2,500.00	\$ 2,500.00 \$ 2,500.00
<b>Subtotal: CONTRACT ITEMS</b>				\$ 33,572.44	\$ 42,880.00

<b>BID TABULATION SUMMARY</b>		1	2
Subtotal: CONTRACT ITEMS		\$ 33,572.44	\$ 42,880.00
Total:		\$ 33,572.44	\$ 42,880.00

  
 Steve Oschner  
 Project Manager  
 Date: \_\_\_\_\_

  
 Raul Quintana, R.A.  
 Design Manager  
 Date: 9/17/14

  
 Thomas B. Gibson, P.E.  
 Engineering and Capital Improvements Director  
 Date: 9-19-14